SHIPRAMA CONSULTING ENGINEERS PRIVATE LIMITED
(MECHANICAL TESTING LABORATORY DIVISION)
ISO 9001:2015 Certified Company

Date: 05/5/2023

No. SH/PMC/BBMP/ BD / 121 2023-24

To,
The Executive Engineer
Byatarayanapura Division,
Bruhat Bangalore Mahanagara Palike,

Dear Sir,

Sub: Improvements to Roads and Drains at MCEHS Layout 1st and 2nd Phase, Sampigehalli, Chokkanahalli, Balaji Krupa Layout, Basavalingappa Nagara, Central Excise Layout, Bellahalli and Kattigenahalli in Ward no 05 and Kaveri Nagara and Shiridi Sai Nagara in Ward no 6 and Surrounding areas in Byatarayanapura Division. ((Package No.01 (Consist of 5 Works)).

In reference to the above subject, this is to bring to your kind notice that we have scrutinized the **2nd and Final bill** submitted by **Sri A.G Narayanaswamy** towards the above said work and arrived at an amount of **Rs.** 19973094.00/-(**Rupees One Crore Ninty Nine lakhs Seventy three thousand and Ninty four Rupees only**). This work has been completed satisfactorily.

This is for your kind information.

Thank you and assuring you the best of our Services at all the times.

For M/s Shiprama Consulting Engineers Pvt Ltd Bangalore

DIRECTOR

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

1048, 8th Block Extension, Gangubai Hangal Road, Sir M. Vishveshwaraiah Layout, Near Gidadakonenahalli
Bengaluru-560091.Mob:9886212878 Ph.: 080 29554444 | Email: shiprama888@gmail.com |

Scanned by CamScanner

Name of Work: Improvements to Roads and Drains at MCEHS Layout 1st and 2nd Phase, Sampigehalli, Chokkanahalli, Balaji Krupa Layout, Basavalingappa Nagara, Central Excise Layout, Bellahalli and Kattigenahalli in Ward no 05 and Kaveri Nagara and Shiridi Sai Nagara in Ward no 6 and Surrounding areas in Byatarayanapura Division. (Package-01)

Client Name :**Executive Engineer**, Byatarayanapura Division, BBMP, Bangalore.

***Contractor Name** : **Sri.A G Narayanaswamy**, Bangalore-43

Status of Bill : **2nd & Final Bill**

In the Presence of : (a) Executive Engineer, Byatarayanapura Division, BBMP, Bangalore.
(b) Mr.Chetan kumar Site Engineer, M/s.Shiprama Consulting Engineering Pvt Ltd, Bangalore.
(c): Sri.A G Narayanaswamy, Bangalore-43

PMC COMPLIANCE REPORT

Sl.No	Description	Unit	Qty	Comments / Observation
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. (PWD SR 2021-22 Vol -I Pg No 5 item no 1.4.1)	Cum	674.20	Work done up to the billed quantity and Quality is satisfactory
2	Removing and Resetting of Footpath Slab and pointing in C.M (1:3) (Approved Rate)	Sqm	1875.10	Work done up to the billed quantity and Quality is satisfactory
3	Providing B S slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete. as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)	Sqm	131.58	Work done up to the billed quantity and Quality is satisfactory

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-೬೬

Scanned by CamScanner

Sl.No	Description	Unit	Qty	Comments / Observation
4	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (PWD SR 2021-22 Vol -I Pg 15 item no 2.1.3)	Cum	7.00	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately) (PWD SR 2021-22 Vol -I Pg 17 item no 2.4.2)	Cum	12.25	Work done up to the billed quantity and Quality is satisfactory
6	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. MORTH Specification NO.1600&2200 (PWD SR 2021-22 Vol -III Pg 99 item no 13.1)	MT	0.74	Work done up to the billed quantity and Quality is satisfactory
7	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick made of M25 with OPC cement @ 340kgs per Cum with 20 mm and Down size graded granite metal coarse agg @.70 mixed including providing and removing centering, shuttering, shuttering propping etc. for edges of slabs with TMT (Fe500) COM, labor, labor, all Lead and Lift, HOM, Curing, including Cost of reinf. Etc, Complete as directed by the Engineer In charge of Work (Data Rate)	Sqm	35.01	Work done up to the billed quantity and Quality is satisfactory

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl.No	Description	Unit	Qty	Comments / Observation
10	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth. (PWD SR 21-22 Vol I Pg no 8 Item No 1.12)	Cum	2838.42	Work done up to the billed quantity and Quality is satisfactory
11	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density MORTH Specification No. 406 (PWD SR 21-22 Vol III Pg no 24 Item No 4.27 (A))	Cum	2838.42	Work done up to the billed quantity and Quality is satisfactory
12	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means MORTH Specification No. 502 (PWD SR 21-22 Vol III Pg no 29 Item No 5.1 A (i))	Sqm	12443.63	Work done up to the billed quantity and Quality is satisfactory
13	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom.(V-III, P.No-29,I No-5.3(i) of PWD SR 2021-22).	Sqm	6772.14	Work done up to the billed quantity and Quality is satisfactory

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl.No	Description	Unit	Qty	Comments / Observation
14	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, ransporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects (PWD SR 21-22 Vol III Pg no 33 Item No 5.12 (C))	Cum	280.76	Work done up to the billed quantity and Quality is satisfactory
15	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 percent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade,level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects (PWD SR 21-22 Vol III Pg no 36 Item No 5.16)	Cum	548.29	Work done up to the billed quantity and Quality is satisfactory
16	Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes. MORTH Specification No. 803 (PWD SR 21-22 Vol III Pg no 57 Item No 8.15)	Sqm	487.82	Work done up to the billed quantity and Quality is satisfactory
19	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km (PWD SR 2021-22 Vol-III Page No.3, Item No.1.4B)	Cum	4496.15	Work done up to the billed quantity and Quality is satisfactory

Note : All the above Detailed Specification is Executed as per approved Estimate, Quality and Relevant tests Conducted is carried out Satisfactory.

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

Authorised Signatory

Scanned by CamScanner